


BHRUHAH BANGALORE MAHANAGARA PALIKE


EXTENTION OF TIME PROPOSAL

1	Name Of Work	Package 03 including 2 Works 1) Improvements to drains from 4th cross to 6th cross of Navyanagara in Ward No.07 Byatarayanapura. 2) Improvements to drains of Main roads of Nayanagara in Ward No.07 Byatarayanapura.
2	Amount of Work Portion	95,59,523.48
3	Estimate cost	102.00 Lakhs
4	Name Of Contractor	Sri Ramesh U
5	Agreement No.	EE/BTP/WO/235/2019-20 , 17.03.2020
6	No. and date Under which the work order has been issued	EE/BTP/WO/235/2019-20 , 17.03.2020
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	10.04.2021
9	Date of receipt of application in the sub-division office	10.04.2021
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	689 Days
15	Date of recommending time limit applied for	17-6-20 to 10-5-22
16	Wheather the original application of contractor is enclosed	Yes
17	Balance work remaining to be done	100%
18	Probable time required for completion of remaining work	1 Years
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Wheather the notice as per clause has been issued	-
21	Remarks of the AEE and the daily rate of penalty proposed	This work was entrusted vide work order date 17.03.2020. 1st stage covid was in existence. The GOK ordered for closure of all establishment through lock down from 22.03.2020 to 31.05.2020. The agency men were affected with covid and could not executive the work. The contractor himself became CORONA patient and was in hospital for nearly 45 days and subsequently was advised for complete bed rest for 6th months, Columbia Asia hospital records are enclosed. While starting the drain work, the citizens of this locality stopped the work insisting for laying of sewage pipes of BWSSB first and drain next from BBMP. The BWSSB executing sanitary works in cross roads of Navyanagar will take sufficient time for completing their work. Hence delay is not attributed to the agency. Considering the merits of bare facts, the Contractor may be granted one year time from this day for executing this work. For kind orders.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as per AEE Recommendation with nominal penalty.


 Assistant Engineer
 Ward No 07


 Asst. Executive Engineer
 Kodigehalli Sub- Division,


 Executive Engineer
 Byatarayanapura Division,
 ಬೃಹತ್ ನಗರ ಪಾಲಿಕೆ ವಿಭಾಗ
 ಬೃಹತ್ ನಗರ, ಬೆಂಗಳೂರು


 Chief Engineer
 Yelahanka Zone